Hightett Common Building F - Duplex

Total Allowed Hours 193 =

	Allowance	Actual
0. Dismantling	0	
1. Induction, ACW, shaft site walk, delivery	8	
2. Installing of hoisting equipment and test hitch point	4	
3. Plumbing and hoistway survey	3	
4. Installing mech pit components, buffers, trimmers	6	
5. 1st set rails (first 2 rings)	4	
6. CW tank, fill with required weight	4	
7. All other rails in shaft, bow in	4	
8. Building Car structure as working platform	4	
9. INEX OST, INEX Install & Sign off	4	
10. 2nd Rail (5m) Brackets and guide rails	4	
11. 3rd Rail (5m) Brackets and guide rails	4	
12. 4th Rail (5m) Brackets and guide rails	4	
16. 5th Rail (5m) Brackets and guide rails	4	
14. 6th Rail (5m) Brackets and guide rails	0	
16. 7th Rail (5m) Brackets and guide rails	0	
16. 8th Rail (5m) Brackets and guide rails	0	
17. 9th Rail (5m) Brackets and guide rails	0	
18. Cut top rails, fit bed plate	5	
19. Governor	3	
20. Install Motor	4	
21. Top door frame/controller frame	4	
22. Motor spin Fitter - Prepare doors	3	
23. Motor spin Fitter - Prepare door frames	3	
24. Motor spin Fitter - Prepare interior	2	
25. Motor spin Elec - wires headroom - minimum to spin	6	
26. Motor spin Elec - wires controller	2	
27. Motor Spin Elec - Motor spinning	0	
28. Belt Lift Fitter - 2 Installers	8	
29. Belt Lift Elec - 2 Installers	8	
30. 1st Door Frame assembly installation	4	
31. 2nd Door Frame assembly installation	4	
32. 3rd Door Frame assembly installation	4	
33. 4th Door Frame assembly installation	4	
34. 5th Door Frame assembly installation	4	
35. 6th Door Frame assembly installation	4	
36. 7th Door Frame assembly installation	4	
37. 8th Door Frame assembly installation	4	
38. 9th Door Frame assembly installation	0	
39. 10th Door Frame assembly installation	0	
40. 11th Door Frame assembly installation	0	
41. 12th Door Frame assembly installation	0	
42. Install front of Car door assembly	4	
43. Install factory Interior	2	
44. Install factory Interior Second Person	2	
45. Hoistway wiring (1hr per floor)	9	
46. Pit Wiring	4	
47. Headroom wiring	4	
48. Car Wiring	4	
49. Buttons and Indicators wiring	8	
50. Security wiring	10	
51. Final tasks before commissioning (clean-up/rubbish removal)	0	
52. Commissioning Lift	8	
53. Tune Doors	8	
54. SAIS Testing Tester	8	
55. SAIS Testing Tuner	8	
60. Other Productive hours (VO, etc)	0	
61. Other Non-Productive hours (site readiness, etc)	0	
62. Builders Lift Re-tune + Test	0	